


Total Construction Budget:  
\$ 220,000,000

Target GMP Estimate

Total Completed To Date:  
\$ 103,701,500

**Total Expenditure vs Total Approved GMP Contract Value**




**Schedule Update**

**Percentage Complete**

Substantial Completion\*  
February 28, 2023

Final Completion\*  
June 1, 2023



\*To be confirmed

**Trade Packages Nearing Or At Substantial Completion**

1. Steel Pipe Pile Supply Package 100% complete
2. Building Demolition Package 100% complete
3. Mooring Dolphin Demo Package 100% complete
4. Temp Electrical Install Package 100% complete
5. Temp Plumbing Install Package 100% complete
6. Bridge & Retaining Wall Demolition Package 100% complete

**Progress Photos**

