


Total Construction Budget:  
Target GMP Estimate \$204 000 000  
  
Total Completed To Date:  
\$58 055 574


**Total Expenditure vs Total Approved GMP Contract Value**



**Schedule Update**

**Percentage Complete**

Substantial Completion\*  
January 16,2023  
  
Final Completion\*  
April 15,2023



\*To be confirmed

**Trade Packages Nearing Or At Substantial Completion**

1. Steel Pipe Pile Supply Package 100% complete
2. Building Demolition Package 100% complete
3. Mooring Dolphin Demo Package 100% complete
4. Temp Electrical Install Package 100% complete
5. Temp Plumbing Install Package 100% complete

**Progress Photos**

