


Total Construction Budget:
Target GMP Estimate \$204 000 000

Total Completed To Date:
\$44 696 618

Total Expenditure vs Total Approved GMP Contract Value




Schedule Update

Percentage Complete

188 Days Elapsed

Substantial Completion
Jan 16th 2023
Final Completion
April 15th 2023



Near Term Activities

1. Finalize GMP
2. Boring Program to evaluate rock elevations
3. Infill of the Central Wharf
4. Dredging of South Wall

Trade Contractor Progress

• **Activities Delivery Berth 28%**

1. Demolition of existing concrete curb line.
2. Total Pipe Piles installed 150/150
3. Cutting of existing steel sheet piles ongoing

• **Kiewit Activities (Annex , Combi Wall , Central Wharf)**

Continued to impact drive 55 no. 42 inch King piles along the NE Bulk head towards the Annex.

Combiwall has 88 King Piles installed with double pair of steel sheet piles installed in between.

Known obstructions removed from the Annex pocket and combiwall install of the pipe piles and sheets completed to tip elevation

• **Trade Packages Nearing Or At Substantial Completion**

1. Steel Pipe Pile Supply Package 100% complete
2. Building Demolition Package 100% complete
3. Mooring Dolphin Demo Package 100% complete
4. Temp Electrical Install Package 100% complete
5. Temp Plumbing Install Package 100% complete

Progress Photos



Combiwall Installation
30 inch Pile Installation
Turbidity Curtain



Stockpiled Fill Material
42 inch Pipe Pile (King Pile) Lay Down Area
Annex Zone
Mass Excavation Site

*The Final GMP will be developed once the federal permit has been received