


CPA Accepted GMP Total Construction Budget:  
\$ 272,850,000

Total Completed To Date:  
\$ 266,000,000

**Total Construction Completed vs. GMP**



**Schedule Update:**

Start Date	Final Acceptance	
May 2021	2nd Qtr 2024	*Indicates substantial completion dates have been achieved. **Indicates partial completion dates have been achieved.

Substantial Completion  
(A1\*) Feb 28, 2023; (A4.1\*) Jul 28, 2023; (A6) 1st Qtr 2024  
(A2\*) Apr 21, 2023; (A4.2\*) Oct 7, 2023; (A7) 1st Qtr 2024  
(A3\*) Jun 9, 2023; (A5\*) Oct 12, 2023

**Trade Packages Nearing Or At Substantial Completion**

- |                                    |                              |
|------------------------------------|------------------------------|
| 1. Steel Pipe Pile Supply          | 8. Temp & Permanent Fence    |
| 2. Building Demolition             | 9. Temp Guard Booth          |
| 3. Mooring Dolphin Demo            | 10. Water Main & Hydrants    |
| 4. Temp Electrical Install         | 11. Drilled Shafts (for HML) |
| 5. Temp Plumbing Install           | 12. Asphalt Paving           |
| 6. Bridge & Wall Demolition        |                              |
| 7. NE Bulkhead Heavy Lift Platform |                              |

**Progress Photos**

